

Construction Update E MONTPELIER Route 14 Bridge – week of October 16, 2017

Hello,

During the week of October 16, the contractor, CCS Constructors, will complete driving piles for the temporary bridge foundation on the south side of the Winooski River and begin driving piles on the north side of the river.

The contractor will continue to work on the northside of US 2 installing granite curbing along the new sidewalk that will serve as a retaining wall in area where the slope is steep.

Additional work planned for next week will include pouring concrete on the north side of US 2 and installation of granite curbing at the concrete bases for the new signal. The signal will not be operational until the new bridge is open in the fall of 2018.

Construction activities will occur outside of the roadway and is not expected to affect traffic.

The posted speed limit will remain 25 mph as the area remains a construction zone. Please watch for flaggers who will assist motorists traveling through the work area.

It is illegal in Vermont to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.

Jill

Jill Barrett
Public Outreach Coordinator
802.272.1248