

Construction Update VT 14 Bridge Project E MONTPELIER – Week of July 16-20

The contractor for the VT 14 Bridge Project, CCS Constructors, INC continues to work on building the substructure of the new bridge.

Next week the contractor will concentrate efforts on the Route 2 side of the bridge to complete the substructure that will support the steel bridge beams that have been delivered and will be set in late July. The contractor will:

- Grout the newly installed pier cap on Pier #2 on the Route 2 side of the river.
- Excavate the crane pad built to construct Pier #2 to clear space to build Abutment #2
- Backfill around Abutment #2
- Begin forming a section of Abutment #2



Pier cap for Abutment # 2 has been set.

Traffic impacts for next week...

- Motorists should expect brief, intermittent interruptions as trucks enter and exit the work site.

Please watch out for flaggers and **EXERCISE CAUTION WHILE TRAVELING THROUGH THE WORK ZONE.**

Motorists are advised that the speed limit is 25 m.p.h. and speeding through a construction zone can lead to increased fines.

More information on the project is available on the project website, www.vt14montpelier.vtransprojects.vermont.gov. People who would like to receive weekly construction updates should contact the project's Public Outreach Coordinator, Jill Barrett, by telephone 802-272-1248 or by email, jbarrett@fhiplan.com.