

Construction Update VT 14 Bridge Project E MONTPELIER – Week of July 9-13

The contractor for the VT 14 Bridge Project, CCS Constructors, INC continues to work on building the substructure of the new bridge. This week the contractor removed the temporary causeway and completed slope stabilization around the abutment on the US 14 side of the Winooski River.

Next week the contractor will:

- Continue slope stabilization around Pier # 2 on the Route 2 side of the river.
- Continue building a crane pad on the US 2 side of the project in preparation for the delivery of bridge beams that will occur later in the month.
- Receive and set the pier cap for Pier # 2.



Construction of Pier # 2 in the foreground, completed Pier #1 with pier cap in background. By the end of next week, the contractor expects both pier caps will be installed.

Traffic impacts for next week...

- Motorists should expect brief, intermittent interruptions as trucks enter and exit the work site.
- On Thursday or Friday, likely between 11 AM and noon, there will be one-lane travel on Route 2 as the pier cap for Pier #2 is delivered to the work site.

Please watch out for flaggers and **EXERCISE CAUTION WHILE TRAVELING THROUGH THE WORK ZONE.**

Motorists are advised that the speed limit is 25 m.p.h. and speeding through a construction zone can lead to increased fines.

More information on the project is available on the project website, www.vt14montpelier.vtransprojects.vermont.gov. People who would like to receive weekly construction updates should contact the project's Public Outreach Coordinator, Jill Barrett, by telephone 802-272-1248 or by email, jbarrett@fhiplan.com.