

Next week (April 30-May 4) CCS Constructors, INC, will continue demolition of the VT14 bridge that spans the Winooski River in E Montpelier village. Demolition began on April 9. With all the steel removed from the bridge deck, the contractor will focus on removing the two concrete bridge abutments and the in-water concrete pier. To access the pier, CCS will build a causeway on the VT 14 south side of the river.



*View of the bridge pier and south abutment which will be removed. The steel beams have already been taken out and brought to a salvage site for reuse.*

Next week on the south side of the site the contractor will drill two shafts needed to support the new bridge. Flaggers will guide traffic on US 2 and VT 14 as trucks move in and out of the work area. No lane closures are planned. Motorists are advised that the speed limit is 25 m.p.h. and speeding through a construction zone can lead to increased fines.

**It is illegal in VT to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.**